

workshop: DS BERGEN AS		person:	Daniel Kristensen
street: Storebotn 55G		phone:	91649162
place: 5309 Klippestø		fax:	
		email:	Daniel@dsbergen.no
customer: Havforskningsinstituttet		person:	Børge Alfstad
street: Nordnesgaten 50		phone:	93201295
place: 5005 Bergen		fax:	
		email:	boerge.alfstad@hi.no
device data:	deadlines:	device-info:	service:
device no: 1639500	1 y test 28.04.2027 1 y srv 28.04.2027 6 y srv 13.03.2031		- 1 year service - cleaning and disinfection
type: Interspiro Divator PP			
class: mask PP			
location: Flødevigen			

Complete Divator mask and regulator with Apeks XTX 1.stage. Apeks 2.stage as bailout regulator

tests/measurements	unit	min	max	actual	result
visual test (0 = ok) input mask: (0 = classic, > 0 = extended/list...)			0	0	OK
mask fitted approx. 6 sec head expansion Mask volume 0,2 l				0	OK
leakage test w/ open exhalation valve 0,25 min at p=-10 mbar	mbar		7,5	2,4	OK

test executed: 28.04.2026 12:39
 by: Daniel Kristensen
 test signed: 28.04.2026 12:39
 by: Daniel Kristensen

result:
device ready for use

LabNet V: 2025.12.2.0

next test on: 28.04.2027

workshop: DS BERGEN AS		person:	Daniel Kristensen
street: Storebotn 55G		phone:	91649162
place: 5309 Klippepestø		fax:	
		email:	Daniel@dsbergen.no
customer: Havforskningsinstituttet		person:	Børge Alfstad
street: Nordnesgaten 50		phone:	93201295
place: 5005 Bergen		fax:	
		email:	boerge.alfstad@hi.no
device data:	deadlines:	device-info:	service:
device no: 9215346	1 y test 28.04.2027 1 y srv 28.04.2027 6 y srv 13.03.2031		1 year service cleaning and disinfection
type: Interspiro BV Divator NP			
class: demand valve NP			
location: Flødevigen			

Complete Divator mask and regulator with Apeks XTX 1.stage. Apeks 2.stage as bailout regulator

tests/measurements	unit	min	max	actual	result
visual test (0 = ok) input mask: (0 = classic, > 0 = extended/list...)			0	0	OK
demand valve opening pressure at 10 l/min suction	nbar	-4	-0,5	-1,6	OK
inhalation resistance at 40 x 2,5 l/min, 5 hubs HP . > bar	nbar	-8	-0,1	-4	OK
exhalation valve opening pressure at 10 l/min suction	nbar	2	5	2,3	OK
safety valve opening pressure	bar	12	20	14,5	OK
pressure release of test equipment (HP, MP and LP)				0	OK

test executed: 28.04.2026 12:39
 by: Daniel Kristensen
 test signed: 28.04.2026 12:39
 by: Daniel Kristensen

result:
 device ready for use

LabNet V: 2025.12.2.0

next test on: 28.04.2027